EXTENTION OF TIME PROPOSAL

EXTENSION OF TIME PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITHIN DUE DATE.

1	Name of work	Providing LED Street Lights in ward No-17, JP Park of RR Nagar Zone.
2	Amount of work portion: Rs	60,00,000.00
3	Estimated cost:Rs	6000000.00
4	Name of the contractor:	Executive Engineer-3, KRIDL
5	Agreement no & Date	EE/ELE/RRN/AGMT/59/2018-19 Dtd:24-01-2019
6	No and date under which work order issued:	EE/ELE/RRN/WO/ 59/2018-19 Dtd:24-01-2019
7	Time limit originally fixed for completion:	24-01-2019(90 Days)
8	Date of application by the contractor for granting extension of time :	27/05/2019
9	Date of receipt of application in the sub division office :	28/5/2019
10	Extension granted if any::	No
11	Work carried out by the contractor during the original period stipulated in the contractor	70%
12	Work carried out during 1st extension	N.A
13	Work carried out during 2st extension	N.A
14	Time now applied for :	Up to 29/6/2019 (66 days)
15	Date of recommending time limit applied for:	29/6/2019
16	Whether the original application of the contractor is enclosed:	Yes
17	Balance of work remaining to be done :	30 %
18	Probable time required for completion of remaining work :	66 Days
19	Cost of work charged establishment charged on the work after the expiry for original period :	-
20	Whether notice as per clause of contract has been issued :	No
21	Remarks by the Executive Engineer:	Proposed to Extend the time with reasonable Minimum Penalty,
22	Daily rate of fine propsed:	Rs 50 per day

JE/AE

Assistant Executive Engineer (Ele)
Rajarajeshwari Nagar zone

Executive Engineer (Ele)
Rajarajeshwari Nagar zone